



## **N40/Sarsfield Road Area Works**

### **Progress Update – Tuesday the 12<sup>th</sup> of June 2018**

- Pavement remedial works on the link from Sarsfield Road Roundabout westward towards Bandon Road Roundabout have progressed well over recent days. We had hoped to reopen this area to traffic by 6am on Thursday the 14<sup>th</sup> of June 2018 but we are now hoping to bring this forward to 6am tomorrow, Wednesday the 13<sup>th</sup> of June 2018 and there is even a possibility that the road will be reopened later on this evening.

The local traffic diversions in place have worked well and Cork City Council and Cork County Council would like to thank the motoring public for their full cooperation over the past five or six days while the works were being progressed.

- Pavement renewal and general upgrade works are scheduled to get underway on the Sarsfield Road between Sarsfield Road Roundabout and Wilton Road Roundabout from next Monday the 18<sup>th</sup> of June 2018. No peak time lane restrictions are proposed over the next few weeks and details of these works will follow in future updates.
- Pavement remedial works also remain outstanding in an area at the south-western quadrant of the Sarsfield Road. Planning for these works is continuing and again details will follow in future updates – the weekend commencing Friday the 22<sup>nd</sup> of June 2018 is currently being targeted for these works.

As always, if there are any queries or comments in relation to these ongoing and upcoming works please contact us on (021)4520180 or on this email address.